

POCANTICO HILLS CENTRAL SCHOOL DISTRICT
CAPITAL PROJECT STATUS

TIMING	ACTIVITY	STATUS
Fall 2016	District provides architects with consideration for site plan	Completed
Fall 2016	Architects analyze site to incorporate considerations	Completed
Spring 2017	Architects create conceptual plan (see presentation on District website)	Completed
Fall 2017	Establish Facilities Advisory Committee	Completed
Fall 2017	Survey community on general interest	Completed
Winter 2017-2018	Facilities Advisory Committee considers latest information on building needs and community interests	Completed
Winter 2017-2018	Board of Education works with architects and bond counsel to identify costs and funding options	Completed
Spring 2018	Get feedback from Facilities Advisory Committee on emerging facilities plan	Completed
Spring 2018	Board of Education refines scope of the recommended facilities plan	Completed
Spring 2018	Superintendent provides written update to the community	Completed
Summer 2018	Board of Education continues to consider scope of the recommended facilities plan	Completed
Summer 2018	Administration develops Questions and Answers document	Completed
Fall 2018	SEQRA process is completed (October)	
Fall 2018	Community Forums on facilities plan (October)	
Fall 2018	Board of Education considers feedback from Community Forums (October)	
Fall 2018	Board of Education decides on final plan to present to community for vote (October)	
Fall 2018	Community votes on facilities plan (December)	
Jan 2019-Sept 2019	Development of construction documents	
Oct 2019-Jan 2020	NYS Education Department reviews construction documents	
Jan 2020	NYS Education Department issues building permit	
Feb 2020-March 2020	Project bid documents are released and awarded	
April 2020	Construction begins	