

## SALISBURY CENTRAL SCHOOL BOARD OF EDUCATION

Buildings and Grounds Committee Meeting Minutes

**Friday, July 27, 2018 -- 10am Library**

Attendance: Brian S, David V, Stephanie M

A. David Valcin called meeting to order at 10:13am

### B. Summer Work Update:

- Lower building done - work continues in Learning Commons, carpet will be Monday, August 6th, PLC continues to weed and custodians will remove shelves and then replace book (fiction on main wall, nonfiction on back wall)
- For next year - refurbish 4-5th bathrooms - floor, lights, Brian can look at cost of dividers for future, paint grid work and out in new tiles
- Gym ramp, counseling done, upstairs done with exception of hall & cafeteria due to EXTRAS
- Very happy with progress so far
- Floor machine is back (\$1150 for logic board repair)
- Brian was told Peerless would stop this week

### D. Other B & G:

- CAT6 - man from Frontier coming today, Brian still waiting for estimate for fiber repair
- Frontrow speakers, sensor, wire = \$2940.00 to be done this summer (this will come out capital if not through the building project)
- Will and Jesse will coordinate on AC, should be done next week, Will will look at AC in library when we comes to start new units
- Huey will stop by and give us price for adding outdoor faucet at end of building by K and one at middle school
- Price on 4 new picnic tables to replace tables by classroom, Brian got firm price of \$200 each(Spruce), Brian got 3 prices for metal (\$300 without wood, \$399 plus shipping with wood)
- Locks for band room, gym, exterior door for teacher's room - \$5142.50
- CrisisGo online free demo was excellent. We will proceed with this for next year.
- Playground inspection - we passed, they gave list of recommendations to consider for future
- Brian ordered new flags needed
- Brian waiting on price and options for access to back of building
- Solid line to be painted at end of bus circle path (to address teacher concern)
- Paving -
  - Unsure if plants will survive -might need to add more
  - Looks nice, all going well
  - Decision to not replace steps at lower building coming out of lower level (will use path instead) to save \$6000
  - Discovered 3 catch basins/ drain tops need to be replaced
  - Drainage from roof
  - Teacher step
  - Curbing
  - Removal of walk -caution paint path
  - Additional work= \$28,232

**E Town Building Committee Update:**

- David V went meeting today - on schedule, custodians could have access to K wing on August 10th, rest of wing August 17th -custodian crew will be asked to work on the weekend to allow for move in on 20th
- Not replacing water fountains due to cost - Brian will look at alternatives in future
- Project will pay for lighting rods and use mason lift (under \$5000), 8-10 rungs will be cut off for safety
- Results of breaching test due Monday
- Decision needs to be made about color of tile for gap

F. David V moved to adjourn meeting at 11:08am, all in favor