

**SALISBURY CENTRAL SCHOOL
BOARD OF EDUCATION**

Buildings and Grounds Committee Meeting Minutes
Tuesday, Aug. 15, 2017
7:30am in the Principal's Office

- A. David Valcin called meeting to order at 7:48am.
- B. David Valcin made a motion to approve minutes from July 25th. Stephanie Magyar seconded motion. All in favor.
- C. **Lock Installation Update:** Schedule of safety meeting on August 23rd 2pm - need to check with Brian to see if he knows enough about it to train us for a lockdown. We want a person from the lock company to come in for training at least key members of safety committee.
 - a. Holes covered by simple metal piece. Need to check the middle school locks.
- D. **Summer Work Update:** K-3 teachers back in, Middle School all in except 2 rooms - EXTRAS is out of there on August 18th.
 - a. Still behind in lobby and bathrooms
 - b. Who and when will lobby be painted? Painting is part of interior work (bathrooms, ripped drywall, etc.)
 - c. Could our people do the wood paneling?
 - d. Lose a day of paving today due to unexpected rain
 - e. Base poured on bathroom floors, nothing else in yet
 - f. 1 man worked Saturday, Vanessa here too.
 - g. We need to get Steve from Newfield up here for Friday's meeting. Mike Clulow will ask him to come Friday at 1pm.
 - h. Ron will come to help us with final decision about carpet for lobby.
- E. **Other B&G Topics :**
Trees - we have time because this won't be until after school starts. David will touch base with Curtis. We want fresh trees in fall (after Sept 5th).
- F. Motion from David Valcin to adjourn meeting at 8:08am